CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)

An ISO 9001-2015 Certified Company, ISO No:IN9188A

NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Name of Work : Maintenance of roads and footpath in ward no 12 Shettyhalli, Shettyhalli Sub Division, BBMP, Bangalore.

Name of Client	:	**Executive Engineer,** Dasarahalli Division, BBMP, Bangalore.
Contractor/Agency	:	**Sri. Manikanta M V,** Contractor, Bangalore.
Total Cost	:	Rs. 14.97 Lakhs
Date of Inspection	:	12.03.2021
Status of Bill	:	1st and Final Bill
In the Presence of	:	(a) **Assistant Engineer (Ward No.12),** BBMP, Bangalore.
	:	(b) **Mr. Yashas,** Engineer M/s. Civil Aim Consultants & Engineering, Bangalore

Sl.No	Description of the Item		Comments / observations
1	Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly	:	Work done up to the billed quantity and Quality is satisfactory
2	Providing and laying in position plain cement concrete of Mix 1:3:6 with OPC @ 220kgs, with 20mm and down size graded granite metal coarse	:	Work done up to the billed quantity and Quality is satisfactory
3	Providing and laying Design mix M25 with OPC @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.7cum and fine aggregates @ 0.47cum, with superplastisiser @3lts confirming to	:	Work done up to the billed quantity and Quality is satisfactory
4	Providing TMT teel reinforcement for RCC work including starightening, cutting, bending, hooking, placing in position, lapping and /or welding wherever required, tying with binding	:	Work done up to the billed quantity and Quality is satisfactory

ಸಹಾಯಕ ಅಭಿಯಂತರರು

No.01, Satvika Nilaya, OPP: Widia Poorna Prajna School,
Ramaiah Layout, Nagasandra, Bangalore - 560 073
Ph.No: 9591618639 GST IN:29CNWPD9510K1ZB Email:civilaimconsultants@gmail.com

NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Sl.No	Description of the Item		Comments / observations
5	Providing and fixing precast reinforced cement concrete covering slabs 10cm thick made out of M25 with OPC cememnt @340kgs per cum, 20mm and down size graded granite metal corse aggreates @0.70 cm and fine	:	Work done up to the billed quantity and Quality is satisfactory
6	Providing and fixing pre cast solid cement concrete kerb stones made out of C.C. 1:2:4 with top and bottom width 114 and 165 mm respectively,	:	Work done up to the billed quantity and Quality is satisfactory
7	Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per specifications. MORTH Chapter 8 etc., complete as	:	Work done up to the billed quantity and Quality is satisfactory
8	Providing removing centering, shuttering, dtrutting propping etc……..	:	Work done up to the billed quantity and Quality is satisfactory
9	Filling available excavated earth (excluding rock) in sides of foundation upto plinth……..	:	Work done up to the billed quantity and Quality is satisfactory
10	Providing and fixing precast reinforced cement concrete covering slabs 10cm thick made out of M25 with OPC cememnt @340kgs per cum, 20mm and down size graded granite metal	:	Work done up to the billed quantity and Quality is satisfactory
11	Providing and apllying ready mix priming coat over concrete……..	:	Work done up to the billed quantity and Quality is satisfactory

CIVIL AIM CONSULTANTS & ENGINEERS BANGALORE

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು